

SILO GUANGZHOU JV

**REA PHASE III ROUND II
RURAL ELECTRIFICATION - MAKETE DISTRICT**

PAYMENT CERTIFICATE NO. 6

SUB CONTRACTOR:

MWANGA ELECTRICAL CONTRACTOR CO. LTD

DATE:

5/Oct/2022

Contract Amount (VAT Exclusive)				569,960,000.00
S/N	WORKDONE	PREVIOUS CERTIFIED AMOUNT TSHS.	CURRENT CERTIFIED AMOUNT TSHS.	CUMMULATIVE CERTIFIED AMOUNT TSHS.
A:	Measured Works	126,604,000.00	28,358,080.00	154,962,080.00
B:	Variations/ Additional Works	-	-	-
	Gross Valuation	126,604,000.00	28,358,080.00	154,962,080.00
C:	Add: VAT 18%	22,788,720.00	5,104,454.40	27,893,174.40
	Total -- 1	149,392,720.00	33,462,534.40	182,855,254.40
D:	Less: Retention 10%	12,660,400.00	2,835,808.00	15,496,208.00
	Total -- 2	136,732,320.00	30,626,726.40	167,359,046.40
E:	Add: Advance Payment	40,000,000.00	-	40,000,000.00
	Total -- 3	176,732,320.00	30,626,726.40	207,359,046.40
F:	Less: Advance recovery	6,346,510.53	9,189,625.34	15,536,135.87
	GROSS CERTIFIED AMOUNT	170,385,809.47	21,437,101.06	191,822,910.53
1	GROSS CERTIFIED VALUE AS OF NOW			191,822,910.53
2	LESS: GROSS CERTIFIED PREVIOUSLY			170,385,809.47
3	NET AMOUNT DUE FOR PAYMENT			21,437,101.06

PREPARED BY;

NAME: MATHIAS JAYUNGA

SIGNATURE: [Signature]

DATE: 05/10/2022

AUTHORIZED BY;

NAME: NMBALO MUYA

SIGNATURE: [Signature]

DATE: 6/10/2022

APPROVED BY;

NAME: ALBERT P. MUYA

SIGNATURE: [Signature]

DATE: 6/10/2022

RECEIVED BY; SUB CONTRACTOR

NAME: _____

SIGNATURE: _____

DATE: _____



SILO GUANGZHOU JV

CONSTRUCTION OF MEDIUM AND LOW VOLTAGE LINES, INSTALLATION OF DISTRIBUTION TRANSFORMERS AND CONNECTION TO CUSTOMERS IN UNELECTRIFIED RURAL AREAS OF MAINLAND TANZANIA ON TURNKEY BASIS IN NZEGA DISTRICT IN TABORA REGION UNDER TURNKEY PHASE III ROUND II - LOT 35

INTALLATION SERVICES

TASK	SCOPE	EXECUTED WORKS
------	-------	----------------

A MV WORK

SN	TASK DESCRIPTION	ORIGINAL SCOPE	RATE per KM	CONTRACT AMOUNT	PERCENTAGE per TASK	RATE per TASK	PREVIOUSLY WORK EXCUTED		CURRENT WORK EXCUTED(KM)		WORK DONE (KM) CUMMULATIVE PROGRESS	
							QTY	AMOUNT	QTY	AMOUNT	QTY	AMOUNT
A1	Bush clearing, Holes excavation and Pole erection	198.20	2,400,000.00	475,680,000.00	50%	1,200,000.00	92.17	110,604,000.00	12.339	14,806,800.00	104.509	125,410,800.00
A2	Pole Dressing, Conductor Stringing and Sagging	198.20			40%	960,000.00	0	-	10.52	10,099,200.00	10.52	10,099,200.00
A3	Power energizing and Commissioning	198.20			10%	240,000.00	0	-	3.117	748,080.00	3.117	748,080.00
	SUB-TOTAL							110,604,000.00		25,654,080.00		136,258,080.00

B LV WORK

SN	TASK DESCRIPTION	ORIGINAL SCOPE	RATE per KM	CONTRACT AMOUNT	PERCENTAGE per TASK	RATE per TASK	PREVIOUSLY WORK EXCUTED		CURRENT WORK EXCUTED(KM)		WORK DONE (KM) CUMMULATIVE PROGRESS	
							QTY	AMOUNT	QTY	AMOUNT	QTY	AMOUNT
B1	Bush clearing, Holes excavation and Pole erection	35.00	1,600,000.00	56,000,000.00	50%	800,000.00	20	16,000,000.00	0	-	20	16,000,000.00
B2	Pole Dressing, Conductor Stringing and Sagging	35.00			40%	640,000.00	0	-	2	1,280,000.00	2	1,280,000.00
B3	Power energizing and Commissioning	35.00			10%	160,000.00	0	-	1	160,000.00	1	160,000.00
	SUB-TOTAL							16,000,000.00		1,440,000.00		17,440,000.00

C SUBSTATION WORKS

SN	DESCRIPTION	ORIGINAL SCOPE	RATE per Nos	CONTRACT AMOUNT	PERCENTAGE per TASK	RATE per TASK	PREVIOUSLY WORK EXCUTED		CURRENT WORK EXCUTED(Nos)		WORK DONE (Nos) CUMMULATIVE PROGRESS	
							QTY	AMOUNT	QTY	AMOUNT	QTY	AMOUNT
C1	Transformer Structure dressing	35	700,000.00	24,500,000.00	50%	350,000.00	0	-	2	700,000.00	2	700,000.00
C2	Transformer Installation, LV Connection and Earthing	35			30%	210,000.00	0	-	2	420,000.00	2	420,000.00
C3	Transformer Commissioning	35			20%	140,000.00	0	-	0	-	0	-
	SUB-TOTAL FOR TRANSFORMER INSTALLATION							-		1,120,000.00		1,120,000.00

D METER CONNECTION

SN	DESCRIPTION	ORIGINAL SCOPE	RATE per Nos	CONTRACT AMOUNT	PERCENTAGE per TASK	RATE per TASK	PREVIOUSLY WORK EXCUTED		CURRENT WORK EXCUTED(Nos)		WORK DONE (Nos) CUMMULATIVE PROGRESS	
							QTY	AMOUNT	QTY	AMOUNT	QTY	AMOUNT
D1	Service line connection including single phase meters installation	626	20,000.00	12,520,000.00	90%	18,000.00	0	-	8	144,000.00	8	144,000.00
D2	Customer Connection Report	626			10%	2,000.00	0	-	0	-	0	-
D3	Service line connection including three phase meters installation	42	30,000.00	1,260,000.00	90%	27,000.00	0	-	0	-	0	-
D4	Customer Connection Report	42			10%	3,000.00	0	-	0	-	0	-
	SUB-TOTAL							-		144,000.00		144,000.00

GROSS VALUATION	569,960,000.00	126,604,000.00	28,358,080.00	154,962,080.00
-----------------	----------------	----------------	---------------	----------------

CERTIFICATION

SILO GUANGZHOU JV	MWANGA ELECTRIC COMPANY LTD
PROJECT ENGINEER	SUPERVISOR
NAME: Eng. Nicholas Lazaro	Eng. Hussein Muya
SIGN: 	NAME: 
DATE: 04/10/2022	SIGN: 
	DATE: 02/10/2022

We are still continuing with Reconciliation. But we can proceed to the next step for further action.



REQUEST OF INSPECTION FOR CURRENT WORK EXECUTED

DISTRICT	WARD	VILLAGE	MV Line (KM)						Power Erection (KM)		TRF (KM)	
			SCOPE	Pole Erection		Conductor Stringing and Sagging		Previous Claim	Current Claim to be Verified	Previous Claim	Current Claim to be Verified	
				Previous Claim (km)	Current Claim to be Verified (km)	Previous Claim (km)	Current Claim to be Verified (km)					
MANETE	1	Ukwama	3 983	3 983	0	0	0	0	0	0	0	
	2	Ukwama	5 8070	6	0 00	0	0	0	0	0	0	
	3	Lupla	3 540	3 540	0	0	0	0	0	0	0	
	4	Lupla	7 990	8 0	0	0	0	0	0	0	0	
	5	Lupla	8 670	8 670	0	0	0 000	0	0	0	0	
	6	Lupla	6 1	6	0 0	0	0	0	0	0	0	
	7	Lupla	2 8	3	0 0	0	0	0	0	0	0	
	8	Ipepo	3 1	3	0 0	0	3	0	3	0	1	
	9	Ipepo	7 4	7	0 0	0	7	0	0	0	1	
	10	Man'gito	3 9	4	0 0	0	0	0	0	0	0	
	11	Man'gito	2 4	2	0 0	0	0	0	0	0	0	
	12	Ipepo	3 3	3	0 0	0	0	0	0	0	0	
	13	Mbalase	5 9	6	0 0	0	0	0	0	0	0	
	14	Mbalase	10 2	10	0 0	0	0	0	0	0	0	
	15	Mbalase	7 0	7	0 0	0	0	0	0	0	0	
	16	Man'gito	11 2	11	0 0	0	0	0	0	0	0	
	17	Man'gito	5 4	0	3 7	0	0	0	0	0	0	
	18	Man'gito	9 18	0	8 68	0	0	0	0	0	0	
TOTAL			107 2660	92 689	12 390	0	10 517	0 000	3 117	0	2	

DISTRICT	WARD	VILLAGE	SCORE	LV Line (KM)		Customer Connection			
				Pole Erection		Conductor Stringing and Sagging		1-PIASE	
				Previous Claim (km)	Current Claim to be Verified (km)	Previous Claim (km)	Current Claim to be Verified (km)	1-PIASE	1-PIASE
	1	Ukwama	1	1	0	0	0	0	0
	2	Ukwama	1	1	0	0	0	0	0
	3	Lupla	1	1	0	0	0	0	0
	4	Lupla	1	1	0	0	0	0	0
	5	Mbalase	1	1	0	0	0	0	0
	6	Mbalase	1	1	0	0	0	0	0
	7	Ipepo	1	1	0	1	0	0	0
	8	Ipepo	1	1	0	1	0	0	0
	9	Ipepo	1	1	0	0	0	0	0

