

September 07th, 2022

Our Ref: EDM/SP/07/2022

To Managing Director,

SILO POWER LIMITED

P.O. Box 67460-Dar es Salaam, Tanzania

Attention Eng. Mmbalo Msuya

RE: DETAILED SURVEY AND DESIGN FOR MEDIUM AND LOW VOLTAGE LINES, TRANSFORMERS AND POTENTIAL CUSTOMERS FOR VILLAGES IN LUDEWA, WANGING'OMBE & MAKETE DISTRICTS -NJOMBE REGION

**Sub: Retention Payment** 

Our letter with Ref.no. EDM/SP/05/2022 dated 18th May 2022 and your letter with ref.no. SPL/EDM/N JM/2022/37 dated 11th June 2022 refers.

We are reminding your good office to release the retained 10% payment as the time has elapsed.

We will appreciate for your quick action.

Sincerely,

EDM NETWORK LIMITED

P. O. Box 35725

DAR ES SALAAM

**®** +255 754 632 507

🖄 edmnetwork.tz@gmail.com Eliah Daniel

**Managing Director** 

	SILO GUA	NGZHOU J	V	
	RURAL ELECTRIFICATION PROG	GRAM-PHAS	E III ROUND I	I
	NJOMBE REGION -MAKETE, LUDEWA	AND WANGI	NG'OMBE DIS	TRICTS
	PAYMENT CERTIFICATE FOR THE AMOUNT REM.	AINED TO M	IEET 100% OF	TOTAL PAYMENT
	SUB-CONTRACTOR: EDM NETWORK I	TD		22nd August 20.
	CERTIFICATE FOR REMAINED TO MEET 100%			22nd August 2022
	GENERAL SUMMARY			and the second s
	DESCRIPTION	KM	RATE	AMOUNT
1	MEASURED WORKS FOR 33KV LINE	372.69	130,000.00	48,450,090.0
2 ,	MEASURED WORKS FOR 0.4KV LINE	52	130,000.00	6,760,000.0
,	SUB TOTAL 1			55,210,090.0
				,
3	PAY: 100% OF COMPLETED WORKS REF. CLAUSE 5	100%		55,210,090.0
	ADD: 18% VAT			9,937,816.2
	SUB TOTAL 2			65,147,906.2
5	LESS PREVIOUS PAYMENT			56,148,661.5
	SUB TOTAL 3			8,999,244.6
	CERTIFIED AMOUNT FOR THE CERTIFICATE - REM	IAINED TO	MEET 100%	8,999,244.6
	LESS: WITHHOLDING TAX			2,760,504.5
	PAYABLE AMOUNT FOR THE CERTIFICATE - REMA	6,238,740.1		
	PREPARED BY  Name: Eng. Mathias N. Jayunga  Signature:	OROW	Approved By:	Eng. Albert Peter Mushi
	Received By: Surveyor	ROB	67460 S	inda.
	Name: Authorized By	1	Name:	Eng. Minhalo Msuya
	Signature:	Til Bu	000	X IIII

# SILO GUANGZHOU JV

# RURAL ELECTRIFICATION PROGRAM PHASE III ROUND II

# NJOMBE REGION- MAKETE LUDEWA AND WANGING'OMBE DISTRICTS

# EDM NETWORK LTD - CERTIFICATE FOR SURVEY WORKS

S/N	TASK DESCRIPTION	UNIT	ORIGINAL SCOPE			SURVEYED SCOPE(WORK DONE)							
						PREVIOUSLY WORK EXCUTED		CURRENT WORK EXCUTED		CUMMULATIVE		BALANCE	
			QTY	RATE	AMOUNT	QTY	AMOUNT	QTY	AMOUNT	QTY	AMOUNT	QTY	AMOUNT
	MAKETE												
Α	MV NETWORK												
A1	Survey work for Medium Voltage network	Km	222.5	130,000	28,925,000			202.386	26,310,180	202.386	26,310,180		-
В	LV NETWORK												
B1	Survey work for Low Voltage network	Km	37	130,000	4,810,000		-	35	4,550,000	35	4,550,000		-
			259.5		33735000			237.386	30860180	237.386	30860180		
	LUDEWA & WANGING'OMBE												
	MV NETWORK												
A1	Survey work for Medium Voltage network	Km	195	130,000	25,350,000		-	170.307	22,139,910	170.307	22,139,910		-
	a minimum mini			THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TW									
В	LV NETWORK										·		
B1	Survey work for Low Voltage network	Km	17	130,000	2,210,000			17	2,210,000	17	2,210,000		-
	TOTAL		212.00		27,560,000		0	187.31	24,349,910	187.31	24,349,910		0
	GRAND TOTAL		471.5					424.693		424.693	55,210,090		





# SILO GUANGZHOU JV

RURAL ELECTRIFICATION PROGRAM-PHASE III ROUND II NJOMBE REGION -MAKETE, LUDEWA AND WANGING'OMBE DISTRICTS PAYMENT CERTIFICATE FOR ADDITIONAL VILLAGE WORK

SUB-CONTRACTOR: EDM NETWORK LTD

22nd August, 2022

	CERTIFICATE FOR ADDITIONAL WOL	RK-FULL P.	AYMENT	22nd August, 2022
	GENERAL SUMMARY DESCRIPTION	VM	DATE	AMOUNT
	DESCRIPTION	KM	RATE	AMOUNT
1	MEASURED WORKS FOR 33KV LINE-Additional works	25.89	130,000.00	3,365,570.00
2	MEASURED WORKS FOR 0.4KV LINE-Additional works	10.089	130,000.00	1,311,570.00
				,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
	SUB TOTAL 1			4,677,140.00
3	PAY: 30% OF COMPLETED WORKS REF. CLAUSE 5	30%		1,403,142.00
	THE TOTAL OF COMMENSATION OF THE SECOND	3070		1,105,112.00
	ADD: 18% VAT			252,565.56
	SUB TOTAL 2			1,655,707.56
	,			1
4	Add: Advance payments			
	SUB TOTAL 3			1,655,707.56
5	1002 10112 0		******	1,000,107100
	LESS RECOVERY OF ADVANCE MONEY			-
	SUB TOTAL 4			1,655,707.56
,	I FOO D			
6.	LESS: Previous Payments			
1	Advance payment :  Certificate No.1			
	Certificate No.1			
	SUB TOTAL 4			1,655,707.56
				2,000,101100
	CERTIFIED AMOUNT FOR THE CERTIFICATE - ADDI	TIONAL W	ORK	1,655,707.56
	LESS: WITHHOLDING TAX			70,157.10
	DAVADLE AMOUNT FOR THE CERTIFICATE ADDIT	IONAL WO	DV	1 505 550 46
-	PAYABLE AMOUNT FOR THE CERTIFICATE - ADDIT	IUNAL WU	KK	1,585,550.46
	PREPARED BY	A	T NY ZV:	
	Name: Eng. Mathias N. Jayunga	6	HER ILIM	Eng. Albert Peter Mushi
	N	1/2/	18	THE THE
	Signature: Received By: Surveyor		ignar a	
	Name:	S. b.	CLEON SALAAM	g. Mmbalo Msuya
		1 TOP	REU	
	Signature:	3 1	1	// Althouse

# SILO GUANGZHOU JV

## RURAL ELECTRIFICATION PROGRAM PHASE III ROUND II

#### NJOMBE REGION- MAKETE LUDEWA AND WANGING'OMBE DISTRICTS

## EDM NETWORK LTD - CERTIFICATE FOR 30% REMAINS AMOUNT OF ORIGINAL CONTRACT SURVEY WORKS

'N TASK DESCRIPTION		ORIGINAL SCOPE			PREVIOUSLY WORK EXCUTED		CURRENT WORK EXCUTED		CUMMULATIVE		BALANCE	
	UNIT	QTY	RATE	AMOUNT	QTY	AMOUNT	QTY	AMOUNT	QTY	AMOUNT	QTY	AMOUNT
A MV NETWORK		Table 1										
A1 Survey work for Medium Voltage network	Km	60.7	130,000	7,891,000		-	372.693	48,450,090	372.693	48,450,090		-
B LV NETWORK										1		
B1 Survey work for Low Voltage network	Km	12	130,000	1,560,000		-	52	6,7 <b>6</b> 0,000	52	6,760,000		
•								*				
TOTAL		60.70		9,451,000		0	424.69	55,210,090	424.69	55,210,090	1	0

